

I-264/Witchduck Road Interchange and Ramp Extension (Project in Financial Closeout)

UPC # 17630

OVERVIEW

Description: Extend new C-D roadway (see UPC 57048) from Newtown Rd to Witchduck Rd, reconfigure Newtown Rd and Witchduck Rd interchange ramps south of I-264, and construct overpass connecting Greenwich Rd south of I-264 and Cleveland St on north side.

Street (Route): I-264

From: 0.383 miles east of I-64 Wesbound Lane

To: 0.472 miles east of Witchduck Road

Length (mi): 2.3

Jurisdiction/Agency: Virginia Beach

System: Interstate

Scope: Reconstruction w/ Added Capacity


Oversight: Federal Oversight

Administered By: VDOT

Regionally Significant for Air Quality: Yes

CMAQ: No

RSTP: Yes



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	12/8/2000	4/30/2015	Complete
<i>Right of Way</i>	4/30/2015	7/25/2017	Complete
<i>Construction</i>	7/25/2017	10/13/2021	Complete

COSTS AND EXPENDITURES

	<i>Recent Expenditures</i>		
	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>
<i>Preliminary Engineering</i>	\$13,882,900	\$13,882,900	100%
<i>Right of Way</i>	\$0	\$0	-
<i>Construction</i>	\$52,871,349	\$55,690,929	105%
TOTAL	\$66,754,249	\$69,573,829	104%

<i>Recent Expenditures</i>			
<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
	<i>3</i>	<i>2</i>	<i>1</i>
\$0	-	-	-
\$0	-	-	-
\$2,812,500	-	-	-

I-264/Witchduck Road Interchange and Ramp Extension (Project in Financial Closeout)

UPC # 17630

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>TOTAL</i>
STP	\$16,708,313	\$0	\$0	\$0	\$0	\$16,708,313
STM	\$653,476	\$0	\$0	\$0	\$0	\$653,476
STF	\$13,285,449	\$0	\$0	\$0	\$0	\$13,285,449
RSTP	\$2,365,000	\$0	\$0	\$0	\$0	\$2,365,000
NHS	\$610,394	\$0	\$0	\$0	\$0	\$610,394
NHPP	\$10,239,071	\$0	\$0	\$0	\$0	\$10,239,071
LOC	\$2,871,294	\$0	\$0	\$0	\$0	\$2,871,294
IM	\$5,880,479	\$0	\$0	\$0	\$0	\$5,880,479
FRAN	\$1,250,000	\$0	\$0	\$0	\$0	\$1,250,000
EB/MG	\$346,699	\$0	\$0	\$0	\$0	\$346,699
CPR	\$12,428,848	\$0	\$0	\$0	\$0	\$12,428,848
BOM	\$115,226	\$0	\$0	\$0	\$0	\$115,226
TOTAL	\$66,754,249	\$0	\$0	\$0	\$0	\$66,754,249

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.