

## Route 460 at Route 258 Turn Lane Improvements in Isle of Wight County

UPC # 115528

### OVERVIEW

**Description:** Widen along the east side of US Route 258 at the US Route 460 intersection to accommodate new left turn lanes and pedestrian facilities.

**Street (Route):** N/A

**From:** N/A

**To:** N/A

**Length (mi):** 0.15

**Jurisdiction/Agency:** Isle of Wight County

**System:** Urban

**Scope:** Reconstruction w/o Added Capacity

**Oversight:** Unknown

**Administered By:** Locality

**Regionally Significant for Air Quality:** No

**CMAQ:** No

**RSTP:** No



### HRTPO Notes

### SCHEDULE

	Start	End	Status
Preliminary Engineering	11/7/2022	6/18/2024	Underway
Right of Way	6/18/2024	3/20/2026	FFY 2024
Construction	3/20/2026	12/20/2027	FFY 2026

### COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended
Preliminary Engineering	\$520,603	\$0	0%
Right of Way	\$466,069	\$0	0%
Construction	\$2,248,264	\$0	0%
<b>TOTAL</b>	<b>\$3,234,936</b>	<b>\$0</b>	<b>0%</b>

### Recent Expenditures

Latest Quarter	Previous 3 Quarters		
	3	2	1
\$0	-	-	-
\$0	-	-	-
\$0	-	-	-

## Route 460 at Route 258 Turn Lane Improvements in Isle of Wight County

UPC # 115528

### ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	<b>TOTAL</b>
STF	\$52,718	\$0	\$0	\$0	\$0	\$52,718
NHPP	\$700,000	\$800,000	\$682,218	\$1,000,000	\$0	\$3,182,218
<b>TOTAL</b>	<b>\$752,718</b>	<b>\$800,000</b>	<b>\$682,218</b>	<b>\$1,000,000</b>	<b>\$0</b>	<b>\$3,234,936</b>

### SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
PE	NHS/NHPP		\$520,603				
	<i>Subtotal</i>		<b>\$520,603</b>				
RW	NHS/NHPP		\$466,069				
	<i>Subtotal</i>		<b>\$466,069</b>				
CN	NHS/NHPP				\$2,195,546		
CN	AC				\$52,718		
	<i>Subtotal</i>				<b>\$2,248,264</b>		
	<b>TOTAL</b>		<b>\$986,672</b>		<b>\$2,248,264</b>		

Source of Project Data: Virginia Department of Transportation.