

Main Street (US Route 258) at Route 10 Bypass UPC # 120650

OVERVIEW

Description: Construct a second through lane along the EB and WB approaches, make improvements to the existing left-turn lanes, provide access management and sidewalk improvements along W. Main Street, and reconfigure the existing Park-and-Ride lot.

Street (Route): Main Street (258)

From: Main Street

To: Route 10

Length (mi): Unknown

Jurisdiction/Agency: Isle of Wight County

System: Primary

Scope: Reconstruction w/ Added Capacity

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant: No

CMAQ: No

RSTP: No

TAP: No

CRP: No



HRTPO Notes

Revised 3/5/2025: Administrative Modification to revise the schedule, allocations, and obligations as part of the FY 2024-2027 rollover process. Update allocations as follows: remove FY Previous STF allocation of \$8,451,458; add FY Previous PTF allocation of \$8,451,458. Update obligations as follows: add FY Previous PE Phase AC-Other obligation of \$944,115.

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	4/11/2023	4/2/2025	Underway
<i>Right of Way</i>	4/2/2025	9/2/2026	FFY 2025
<i>Construction</i>	9/2/2026	6/30/2028	FFY 2026

COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>
<i>Preliminary Engineering</i>	\$944,115	\$541,881	57%
<i>Right of Way</i>	\$720,598	\$0	0%
<i>Construction</i>	\$6,786,745	\$0	0%
TOTAL	\$8,451,458	\$541,881	6%

Recent Expenditures

<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
	<i>3</i>	<i>2</i>	<i>1</i>
	-	-	-
	-	-	-
	-	-	-

Main Street (US Route 258) at Route 10 Bypass

UPC # 120650

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>TOTAL</i>
PTF	\$8,451,458	\$0	\$0	\$0	\$0	\$8,451,458
TOTAL	\$8,451,458	\$0	\$0	\$0	\$0	\$8,451,458

SCHEDULED OBLIGATIONS

<i>Phase</i>	<i>Fund Source</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>Match</i>
PE	AC-Other	\$944,115	\$944,115				
	Subtotal	\$944,115	\$944,115				
RW	AC-Other		\$720,598				
	Subtotal		\$720,598				
CN	AC-Other				\$6,786,745		
	Subtotal				\$6,786,745		
TOTAL		\$944,115	\$1,664,713		\$6,786,745		

Source of Project Data: Virginia Department of Transportation.