

**Project Contribution for DT/MT/MLK - Primary
UPC # 101851**

OVERVIEW

Description: Provides direct freeway-to-freeway CN Rt 58 from I-264 to the Midtown Tunnel - work related to toll gantries

Street (Route): MLK Frwy (58)

Length (mi): N/A

Jurisdiction/Agency: Hampton Roads District-wide

System: Primary

Scope: Preliminary Engineering

Oversight: N/A

Administered By: VDOT

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	12/5/2011	10/22/2012	Complete
<i>Right of Way</i>	10/22/2012	5/28/2014	Complete
<i>Construction</i>	10/22/2012	5/11/2018	Complete

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$153,433,914	\$152,779,810	100%	\$0	-	-	-
<i>Right of Way</i>	\$25,601,549	\$24,275,024	95%	\$0	-	-	-
<i>Construction</i>	\$307,562,127	\$387,859,562	126%	\$0	-	-	-
TOTAL	\$486,597,590	\$564,914,396	116%				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
STF	\$73,356,372	\$0	\$0	\$0	\$0	\$73,356,372
GARV	\$491,558,024	\$0	\$0	\$0	\$0	\$491,558,024
TOTAL	\$564,914,396	\$0	\$0	\$0	\$0	\$564,914,396

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.