

Norfolk Signal Timing Improvements - Phase III
UPC # 102950

OVERVIEW

Description: Retime arterial streets in Norfolk

Street (Route): N/A

Length (mi): N/A

Jurisdiction/Agency: Norfolk

System: Urban

Scope: Safety/Traffic Opers/TSM

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: Yes

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	1/29/2016	5/12/2017	Complete
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	N/A	N/A	N/A

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$600,000	\$148,637	25%	\$0	-	-	-
<i>Right of Way</i>	\$0	\$0	-	\$0	-	-	-
<i>Construction</i>	\$0	\$0	-	\$0	-	-	-
TOTAL	\$600,000	\$148,637	25%				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
STM	\$120,000	\$0	\$0	\$0	\$0	\$120,000
CMAQ	\$480,000	\$0	\$0	\$0	\$0	\$480,000
TOTAL	\$600,000	\$0	\$0	\$0	\$0	\$600,000

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.