

# Mallory Street Sidewalks, Crosswalks, and Lighting

UPC # 102973

## OVERVIEW

**Description:** Reconstruct curb and gutter, sidewalks, crosswalks, and lighting along Mallory Street from Mercury Boulevard to West Sewell Street.

**Street (Route):** Mallory Street

**Length (mi):** 0.12

**Jurisdiction/Agency:** Hampton

**System:** Urban

**Scope:** Facilities for Pedestrians and Bicycles

**Oversight:** N/A

**Administered By:** Locality

**Regionally Significant for Air Quality:** No

**CMAQ:** No

**RSTP:** No



## HRTPO Notes

### SCHEDULE

	Start	End	Status
Preliminary Engineering	10/4/2012	7/26/2013	Complete
Right of Way	N/A	N/A	N/A
Construction	7/26/2013	7/29/2016	Complete

### COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended	Recent Expenditures			
				Latest Quarter	Previous 3 Quarters		
				3	2	1	
Preliminary Engineering	\$25,000	\$9,297	37%				
Right of Way	\$0	\$0	-		-	-	-
Construction	\$456,129	\$58,874	13%		-	-	-
<b>TOTAL</b>	<b>\$481,129</b>	<b>\$68,171</b>	<b>14%</b>				

### ALLOCATIONS

Fund Source(s)	Previous	FY 2018	FY 2019	FY 2020	FY 2021	TOTAL
RS	\$481,129	\$0	\$0	\$0	\$0	\$481,129
<b>TOTAL</b>	<b>\$481,129</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$481,129</b>

### SCHEDULED OBLIGATIONS

Phase	Fund Source(s)	Previous	FY 2018	FY 2019	FY 2020	FY 2021	Match
PE	Other		\$12,500				\$12,500
<b>Subtotal</b>			<b>\$12,500</b>				<b>\$12,500</b>
CN	Other		\$228,064				\$228,064
<b>Subtotal</b>			<b>\$228,064</b>				<b>\$228,064</b>
<b>TOTAL</b>			<b>\$240,564</b>				<b>\$240,564</b>

Source of Project Data: Virginia Department of Transportation.