

Chesapeake Signal Timing - Phase 1B
UPC # 109803

OVERVIEW

Description: Signal Timing - Phase 1B

Street (Route): N/A

Length (mi): N/A

Jurisdiction/Agency: Chesapeake

System: Urban

Scope: Safety/Traffic Opers/TSM

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: Yes

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	9/25/2020	5/13/2022	FFY 2020
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	N/A	N/A	N/A

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$115,000	\$0	0%	\$0	-	-	-
<i>Right of Way</i>	\$0	\$0	-	\$0	-	-	-
<i>Construction</i>	\$0	\$0	-	\$0	-	-	-
TOTAL	\$115,000	\$0	0%				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
STM	\$0	\$23,000	\$0	\$0	\$0	\$23,000
CMAQ	\$0	\$92,000	\$0	\$0	\$0	\$92,000
TOTAL	\$0	\$115,000	\$0	\$0	\$0	\$115,000

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.