

**HRCS Preferred Alternative Refinement
UPC # 110577**

OVERVIEW

Description: Preliminary work to begin needed geotechnical exploration and survey in the water and on land along the I-64 corridor from I-664 in Hampton to I-564 in Norfolk for the Hampton Roads Crossing Study (HRCS) Preferred Alternative.

Street (Route): I-64 (64)

Length (mi): 14.7

Jurisdiction/Agency: Hampton Roads

System: Interstate

Scope: Other

Oversight: Federal Oversight

Administered By: VDOT

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	1/3/2017	2/4/2020	Complete
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	N/A	N/A	N/A

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$30,000,000	\$28,800,287	96%	\$0	-	-	-
<i>Right of Way</i>	\$0	\$0	-	\$0	-	-	-
<i>Construction</i>	\$0	\$0	-	\$0	-	-	-
TOTAL	\$30,000,000	\$28,800,287	96%				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
TBD	\$30,000,000	\$0	\$0	\$0	\$0	\$30,000,000
TOTAL	\$30,000,000	\$0	\$0	\$0	\$0	\$30,000,000

SCHEDULED OBLIGATIONS

<i>Phase</i>	<i>Fund Source</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>Match</i>
PE	Other		\$30,000,000				
	Subtotal		\$30,000,000				
TOTAL			\$30,000,000				

Source of Project Data: Virginia Department of Transportation.