

MLK/DT/MT Primary Construction
UPC # T11487

OVERVIEW

Description: Construction of the DT/MT/MLK and related work
Street (Route): N/A
Length (mi): 3.9
Jurisdiction/Agency: Hampton Roads
System: Primary
Scope: Bridge/New Construction
Oversight: Federal Oversight
Administered By: VDOT
Regionally Significant for Air Quality: Yes
CMAQ: No
RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	5/3/2010	12/5/2011	Complete
<i>Right of Way</i>	1/3/2012	8/30/2013	Complete
<i>Construction</i>	1/3/2012	4/30/2018	Complete

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$16,466,459		-		-	-	-
<i>Right of Way</i>	\$663,480		-		-	-	-
<i>Construction</i>	\$1,513,069,311		-		-	-	-
TOTAL	\$1,530,199,250		-				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
PPT	\$1,363,696,360	\$0	\$0	\$0	\$0	\$1,363,696,360
OPR	\$88,502,890	\$0	\$0	\$0	\$0	\$88,502,890
TOTAL	\$1,452,199,250	\$0	\$0	\$0	\$0	\$1,452,199,250

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.