

# Military Highway Widening (Project in Financial Closeout)

UPC # 9783

## OVERVIEW

**Description:** Widen Military Highway to 8 lanes from 0.023 mi south of Lowery Rd to 0.012 mi south of Northampton Blvd (Rte 13).

**Street (Route):** Military Highway (13)

**From:** 0.023 miles south of Lowery Road

**To:** 0.012 miles south of Northampton Boulevard (Route 13)

**Length (mi):** 0.82

**Jurisdiction/Agency:** Norfolk

**System:** Urban

**Scope:** Reconstruction w/ Added Capacity


**Oversight:** Non-Federal Oversight

**Administered By:** VDOT

**Regionally Significant for Air Quality:** Yes

**CMAQ:** No

**RSTP:** Yes



## HRTPO Notes

## SCHEDULE

	Start	End	Status
Preliminary Engineering	7/31/1985	7/2/2010	Complete
Right of Way	7/2/2010	4/17/2015	Complete
Construction	4/17/2015	11/15/2018	Complete

## COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended
Preliminary Engineering	\$3,062,614	\$3,062,614	100%
Right of Way	\$2,946,884	\$2,946,884	100%
Construction	\$15,447,392	\$15,447,392	100%
<b>TOTAL</b>	<b>\$21,456,890</b>	<b>\$21,456,890</b>	<b>100%</b>

## Recent Expenditures

Latest Quarter	Previous 3 Quarters		
	3	2	1
\$0	-	-	-
\$0	-	-	-
\$0	-	-	-

# Military Highway Widening (Project in Financial Closeout)

UPC # 9783

## ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	<b>TOTAL</b>
STP	\$1,428,816	\$0	\$0	\$0	\$0	\$1,428,816
STM	\$1,673,593	\$0	\$0	\$0	\$0	\$1,673,593
STF	\$6,253,411	\$0	\$0	\$0	\$0	\$6,253,411
RSTP	\$9,694,372	\$0	\$0	\$0	\$0	\$9,694,372
MIX	\$3,560,576	\$0	\$0	\$0	\$0	\$3,560,576
LOM	\$249,838	\$0	\$0	\$0	\$0	\$249,838
EB/MG	\$1,348,671	\$0	\$0	\$0	\$0	\$1,348,671
BOM	\$681,624	\$0	\$0	\$0	\$0	\$681,624
<b>TOTAL</b>	<b>\$24,890,901</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$24,890,901</b>

## SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
CN	AC		\$1,114,109				\$278,527
<i>Subtotal</i>			<b>\$1,114,109</b>				<b>\$278,527</b>
<b>TOTAL</b>			<b>\$1,114,109</b>				<b>\$278,527</b>

Source of Project Data: Virginia Department of Transportation.