

Safety Improvements on Route 258

UPC # 118380

OVERVIEW

Description: Safety and operational improvements at the interchange and approaches.

Street (Route): Route 258

From: Eastbound Route 58 Ramp

To: Amber Street

Length (mi): 0.55

Jurisdiction/Agency: Multi-Jurisdictional

System: Primary

Scope: Safety


Oversight: Unknown

Administered By: VDOT

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: Yes



HRTPO Notes

SCHEDULE

	Start	End	Status
Preliminary Engineering	6/1/2021	7/8/2022	Complete
Right of Way	7/8/2022	2/14/2023	Complete
Construction	2/14/2023	2/26/2024	Underway

COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended
Preliminary Engineering	\$325,000	\$212,907	66%
Right of Way	\$0	\$0	-
Construction	\$1,381,906	\$0	0%
TOTAL	\$1,706,906	\$212,907	12%

Recent Expenditures

Latest Quarter	Previous 3 Quarters		
	3	2	1
\$212,907	-	-	-
\$0	-	-	-
\$0	-	-	-

Safety Improvements on Route 258
UPC # 118380

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
STM	\$405,772	\$0	\$0	\$0	\$0	\$405,772
RSTP	\$1,623,094	\$0	\$0	\$0	\$0	\$1,623,094
TOTAL	\$2,028,866	\$0	\$0	\$0	\$0	\$2,028,866

SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
CN	RSTP		\$1,105,525				\$276,381
	Subtotal		\$1,105,525				\$276,381
	TOTAL		\$1,105,525				\$276,381

Source of Project Data: Virginia Department of Transportation.