

## ERC I-264 Noise Barriers (Breakout project from UPC 76642)

UPC # 117033

### OVERVIEW

**Description:** Construction of a noise barrier east and westbound on I-264 near the interchange of the MLK Expressway. This is a breakout project from UPC 76642 - Midtown Tunnel PPTA.

**Street (Route):** I-264

**From:** Portsmouth Boulevard

**To:** Effingham Street

**Length (mi):** 2.3

**Jurisdiction/Agency:** Portsmouth

**System:** Interstate

**Scope:** Other


**Oversight:** Non-Federal Oversight

**Administered By:** VDOT

**Regionally Significant for Air Quality:** No

**CMAQ:** No

**RSTP:** No



### HRTPO Notes

### SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	9/11/2020	1/24/2022	Complete
<i>Right of Way</i>	1/24/2022	9/13/2022	Complete
<i>Construction</i>	9/13/2022	8/25/2025	Underway

### COSTS AND EXPENDITURES

	Recent Expenditures			Previous 3 Quarters			
	Cost Estimates	Total Expenditures	Percent Expended	Latest Quarter	3	2	1
Preliminary Engineering	\$1,692,011	\$1,531,519	91%	\$763,852	\$382,009	\$360,961	\$15,279
Right of Way	\$0	\$0	-	\$0	-	-	-
Construction	\$22,721,912	\$0	0%	\$0	-	-	-
TOTAL	\$24,413,923	\$1,531,519	6%				

ERC I-264 Noise Barriers (Breakout project from UPC 76642)  
UPC # 117033

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
NHS	\$185,204	\$0	\$0	\$0	\$0	\$185,204
NHPP	\$1,391,511	\$0	\$0	\$0	\$0	\$1,391,511
CPR	\$21,821,354	\$0	\$0	\$0	\$0	\$21,821,354
TOTAL	\$23,398,069	\$0	\$0	\$0	\$0	\$23,398,069

SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
CN	AC	\$21,706,058	\$1,015,854				
	Subtotal	\$21,706,058	\$1,015,854				
	TOTAL	\$21,706,058	\$1,015,854				

Source of Project Data: Virginia Department of Transportation.