

Route 134 Bridge Replacement over Brick Kiln Creek
UPC # 105222

OVERVIEW

Description: Replace bridge over Brick Kiln Creek

Street (Route): Hampton Highway (134)

Length (mi): 0.27

Jurisdiction/Agency: York County

System: Primary

Scope: Bridge Replacement w/o Added Capacity


Oversight: Non-Federal Oversight

Administered By: VDOT

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	5/29/2014	6/14/2017	Complete
<i>Right of Way</i>	6/14/2017	6/11/2019	Complete
<i>Construction</i>	6/11/2019	5/26/2021	Underway

COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Recent Expenditures</i>			
				<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
				<i>3</i>	<i>2</i>	<i>1</i>	
<i>Preliminary Engineering</i>	\$1,092,000	\$1,103,658	101%	\$0	-	-	-
<i>Right of Way</i>	\$230,565	\$224,361	97%	\$0	-	-	-
<i>Construction</i>	\$5,653,978	\$300,929	5%	\$0	-	-	-
TOTAL	\$6,976,543	\$1,628,948	23%				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
STP/BR	\$406,592	\$0	\$0	\$0	\$0	\$406,592
STF	\$3,317,677	\$0	\$0	\$0	\$0	\$3,317,677
NHPP	\$3,252,274	\$0	\$0	\$0	\$0	\$3,252,274
TOTAL	\$6,976,543	\$0	\$0	\$0	\$0	\$6,976,543

SCHEDULED OBLIGATIONS

<i>Phase</i>	<i>Fund Source</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>Match</i>
PE	AC		\$17,456				
Subtotal			\$17,456				
RW	AC		\$6,270				
Subtotal			\$6,270				
CN	AC		\$3,293,951				
Subtotal			\$3,293,951				
TOTAL			\$3,317,677				

Source of Project Data: Virginia Department of Transportation.