

Deep Creek Bridge Replacement
UPC # 109382

OVERVIEW

Description: Replace existing 2-lane drawbridge on US 17 Bus/George Washington Highway with a 5-lane drawbridge

Street (Route): George Washington Highway (17)

Length (mi): 0.79

Jurisdiction/Agency: Chesapeake

System: Primary

Scope: Bridge Replacement w/ Added Capacity


Oversight: N/A

Administered By: Locality

Regionally Significant for Air Quality: Yes

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	5/28/2015	1/9/2017	Complete
<i>Right of Way</i>	1/9/2017	2/19/2020	Complete
<i>Construction</i>	2/19/2020	9/1/2022	Underway

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Recent Expenditures</i>			
				<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
				<i>3</i>	<i>2</i>	<i>1</i>	
<i>Preliminary Engineering</i>	\$6,400,000	\$35,644	1%	\$0	-	-	-
<i>Right of Way</i>	\$8,000,000	\$0	0%	\$0	-	-	-
<i>Construction</i>	\$34,068,000	\$0	0%	\$0	-	-	-
TOTAL	\$48,468,000	\$35,644	0%				

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>TOTAL</i>
STP	\$2,547,407	\$0	\$0	\$0	\$0	\$2,547,407
STF	\$2,000,000	\$0	\$1,219,375	\$0	\$0	\$3,219,375
NHPP	\$100,000	\$14,133,218	\$0	\$0	\$0	\$14,233,218
LOC	\$28,468,000	\$0	\$0	\$0	\$0	\$28,468,000
TOTAL	\$33,115,407	\$14,133,218	\$1,219,375	\$0	\$0	\$48,468,000

SCHEDULED OBLIGATIONS

<i>Phase</i>	<i>Fund Source</i>	<i>Previous</i>	<i>FY 2021</i>	<i>FY 2022</i>	<i>FY 2023</i>	<i>FY 2024</i>	<i>Match</i>
CN	AC		\$31,687,375				
	Subtotal		\$31,687,375				
	TOTAL		\$31,687,375				

Source of Project Data: Virginia Department of Transportation.