

Shore Drive Bridge Replacement - Lesner Bridge

UPC # 97737

OVERVIEW

Description: Replacement of the Lesner Bridge on Shore Drive over the Lynnhaven Inlet

Street (Route): Shore Drive (60)

Length (mi): 0.59

Jurisdiction/Agency: Virginia Beach

System: Primary

Scope: Bridge Replacement w/o Added Capacity


Oversight: Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	Start	End	Status
Preliminary Engineering	N/A	N/A	N/A
Right of Way	2/1/2012	9/22/2013	Complete
Construction	9/22/2013	8/19/2019	Complete

COSTS AND EXPENDITURES

Recent Expenditures

	Cost Estimates	Total Expenditures	Percent Expended	Recent Expenditures			
				Latest Quarter	Previous 3 Quarters		
				3	2	1	
Preliminary Engineering	\$0	\$0	-	\$0	-	-	-
Right of Way	\$2,514,769	\$2,514,769	100%	\$0	-	-	-
Construction	\$95,885,692	\$88,020,267	92%	\$0	-	-	-
TOTAL	\$98,400,461	\$90,535,036	92%				

ALLOCATIONS

Fund Source(s)	Previous	FY 2021	FY 2022	FY 2023	FY 2024	TOTAL
STF	\$27,220,117	\$0	\$0	\$0	\$0	\$27,220,117
RS	\$10,652,654	\$0	\$0	\$0	\$0	\$10,652,654
NHPP	\$10,453,200	\$0	\$0	\$0	\$0	\$10,453,200
LOC	\$270,000	\$0	\$0	\$0	\$0	\$270,000
DEMO	\$749,872	\$0	\$0	\$0	\$0	\$749,872
CPR	\$49,054,618	\$0	\$0	\$0	\$0	\$49,054,618
TOTAL	\$98,400,461	\$0	\$0	\$0	\$0	\$98,400,461

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.